



- Notes:
- Footpath phase 1
 - Footpath phase 2

- Works involved
1. Move materials in compound
 2. Strip topsoil
 3. Cut/Fill
 4. Proof roll formation + lay terram
 5. Lay type 1 and compact
 6. Install edgings and stakes
 7. Lay concrete
 8. Install haris fences
 9. Break concrete, remove type 1
 10. Replace topsoil

Total length 347m @ 40m/day

- LPMs
- 1no Ground worker, 2no machine op
 - 2no traffic marshall for full duration
- 13T excav, 9T dumper, 120 roller
- 223T type 1, 42m3 ST4 conc/tarmac
832m2 terram, 290no stakes, 694m timber edgings

Rev	Comment

Scale at A3	1:1000	SITE	C21001
-------------	--------	------	--------

Status	Purpose of Issue
--------	------------------



Project: SWINDON SCR

Title: -THE MARSH- TEMPORARY FOOTPATH

